

Project Update: March 2016

We went to the site to start the works, to be honest we lost too much time modifying our structures to fit the very uneven concrete bases, we faced more than 40 cm difference in concrete elevation in some cases, but we overcame that problem.

The solar panels are installed only one is missing and we will install it soon, below you can see the pictures.

I also laid the main DC & AC Cabling and installed the inverter. We will shortly finish the interconnections.

